8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0,00	0,00	0,80	95.033,60	0,80	95.033,60
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,80	4.012,80	0,80	4.012,80
X-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,50	63.490,50	2,00	84.654,00	0,50	21.163,50
Y	**Remote control unit -Naumovićevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) -Naumovićevo**										
Y-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,80	17.348,00	0,80	17.348,00
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0,50	59.396,00	1,00	118.792,00	0,50	59.396,00
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,50	2.508,00	0,50	2.508,00
Z	**Remote control unit - Stanica Subotica / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Stanica Subotica**										
Z-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,20	4.337,00	0,20	4.337,00
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	7.433	7.433	0,00	0,00	0,20	1.486,60	0,20	1.486,60
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,30	28.170,30	0,40	37.560,40	0,10	9.390,10

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,20	1.003,20	0,20	1.003,20
AA	**Remote control unit -Subotica / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Subotica**										
AA-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,20	4.337,00	0,20	4.337,00
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,00	0,00	0,20	2.973,40	0,20	2.973,40
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0,40	47.516,80	0,50	59.396,00	0,10	11.879,20
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	0,20	1.003,20	0,20	1.003,20
Summary / Ukupno (USD):					**22.273.130**		**17.285.358,50**		**18.965.431,90**		**1.680.073,40**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.07.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 02.07.2024

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Transformer station powered from OCS 25/0.23 kV / Trafo stanica napajana sa KM 25/0.23 kV**										
1	**Electrical installation works for 25/0.23 kV 5 kVA / Elektroinstalacioni radovi za 25/0.23 kV 50 kVA**										
1-1	construction and installation cost / Troškovi izgradnje i instalacije	set / komplet	4	6.744	26.976	2,50	16.860,00	3,00	20.232,00	0,50	3.372,00
2	**Electrical installation works for 25/0.23 kV 50 kVA / Elektroinstalacioni radovi za 25/0.23 kV 50 kVA**										
2-1	construction and installation cost / Troškovi izgradnje i instalacije	set / komplet	15	9.249	138.735	5,00	46.245,00	8,00	73.992,00	3,00	27.747,00
3	**Electrical installation works for 25/0.23 kV 100 kVA / Elektroinstalacioni radovi za 25/0.23 kV 100 kVA**										
3-1	construction and installation cost / Troškovi izgradnje i instalacije	set / komplet	39	10.294	401.466	10,00	102.940,00	22,00	226.468,00	12,00	123.528,00
3-3	equipment cost / Troškovi opreme	set / komplet	39	19.119	745.641	15,00	286.785,00	37,00	707.403,00	22,00	420.618,00
C	**Electric power installations / Elektroenergetske instalacije**										
4	**Electrical installations for facilities in Kisac / Elektroenergetske instalacije za postrojenja u Kisaču**										
4-1	installation cost / Troškovi instalacije	place / mesto	1	236.003	236.003	0,85	200.602,55	0,90	212.402,70	0,05	11.800,15
5	**Electrical installations for facilities in Stepanovicevo / Elektroenergetske instalacije za postrojenja u Stepanovićevu**										
5-1	installation cost / Troškovi instalacije	place / mesto	1	119.521	119.521	0,80	95.616,80	0,85	101.592,85	0,05	5.976,05
5-2	equipment cost / Troškovi opreme	place / mesto	1	221.968	221.968	0,85	188.672,80	0,90	199.771,20	0,05	11.098,40
7	**Electrical installations for facilities in Vrbas / Elektroenergetske instalacije za postrojenja u Vrbasu**										
7-1	installation cost / Troškovi instalacije	place / mesto	1	320.804	320.804	0,80	256.643,20	0,90	288.723,60	0,10	32.080,40
7-2	equipment cost / Troškovi opreme	place / mesto	1	595.780	595.780	0,85	506.413,00	1,00	595.780,00	0,15	89.367,00
8	**Electrical installations for facilities in Lovcenac / Elektroenergetske instalacije za postrojenja u Lovćencu**										
8-1	installation cost / Troškovi instalacije	place / mesto	1	221.909	221.909	0,50	110.954,50	0,70	155.336,30	0,20	44.381,80
8-2	equipment cost / Troškovi opreme	place / mesto	1	412.118	412.118	0,85	350.300,30	1,00	412.118,00	0,15	61.817,70
9	**Electrical installations for facilities in Backa Topola / Elektroenergetske instalacije za postrojenja u Bačkoj Topoli**										
9-1	installation cost / Troškovi instalacije	place / mesto	1	337.553	337.553	0,80	270.042,40	0,90	303.797,70	0,10	33.755,30
9-2	equipment cost / Troškovi opreme	place / mesto	1	626.885	626.885	0,80	501.508,00	1,00	626.885,00	0,20	125.377,00

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
10	**Electrical installations for facilities in Zednik / Elektroenergetske instalacije za postrojenja u Žedniku**										
10-1	installation cost / Troškovi instalacije	place / mesto	1	229.203	229.203	0,60	137.521,80	0,80	183.362,40	0,20	45.840,60
10-2	equipment cost / Troškovi opreme	place / mesto	1	425.665	425.665	0,90	383.098,50	1,00	425.665,00	0,10	42.566,50
11	**Electrical installations for facilities in Naumovicevo / Elektroenergetske instalacije za postrojenja u Naumovićevu**										
11-1	installation cost / Troškovi instalacije	place / mesto	1	131.718	131.718	0,30	39.515,40	0,50	65.859,00	0,20	26.343,60
12	**Electrical installations for facilities in Subotica / Elektroenergetske instalacije za postrojenja u Subotici**										
12-1	installation cost / Troškovi instalacije	place / mesto	1	434.808	434.808	0,30	130.442,40	0,50	217.404,00	0,20	86.961,60
14	**Electrical power installations for supplying TK objects / Elektroenergetske instalcije za napajanje TK objekata**										
14-1	installation cost / Troškovi instalacije	place / mesto	1	201.655	201.655	0,60	120.993,00	0,70	141.158,50	0,10	20.165,50
D	**Lighting installation in station / Instalacije stanične rasvete**										
3	Lighting installation in Kisac / Instalacije rasvete u Kisaču	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	38.248	38.248	0,80	30.598,40	0,90	34.423,20	0,10	3.824,80
11	Lighting installation in Lovcenac / Instalacije rasvete u Lovćencu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	41.581	41.581	0,70	29.106,70	0,90	37.422,90	0,20	8.316,20
12	Supply of materials and equipment for Lovcenac / Isporuka materijala i opreme za Lovćenac	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	97.024	97.024	0,80	77.619,20	1,00	97.024,00	0,20	19.404,80
14	Supply of materials and equipment for Backa Topola / Isporuka materijala i opreme za Bačku Topolu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	153.854	153.854	0,90	138.468,60	1,00	153.854,00	0,10	15.385,40
18	Supply of materials and equipment for Naumovicevo / Isporuka materijala i opreme za Naumovićevo	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	99.462	99.462	0,85	84.542,70	0,90	89.515,80	0,05	4.973,10

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	**Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima**										
1	Km89+315 / km 89+315	Completion of the works / Završetak radova	1	167.694	167.694	0,00	0,00	0,70	117.385,80	0,70	117.385,80
2	Km89+985 / km 89+985	Completion of the works / Završetak radova	1	21.607	21.607	0,00	0,00	0,70	15.124,90	0,70	15.124,90
3	Km95+740 / km 95+740	Completion of the works / Završetak radova	1	28.632	28.632	0,00	0,00	0,70	20.042,40	0,70	20.042,40
4	Km97+035 / km 97+035	Completion of the works / Završetak radova	1	212.368	212.368	0,00	0,00	0,70	148.657,60	0,70	148.657,60
5	Km98+150 / km 98+150	Completion of the works / Završetak radova	1	117.186	117.186	0,00	0,00	0,60	70.311,60	0,60	70.311,60
6	Km102+310 / km 102+310	Completion of the works / Završetak radova	1	157.485	157.485	0,00	0,00	0,60	94.491,00	0,60	94.491,00
7	Km113+328 / km 113+328	Completion of the works / Završetak radova	1	47.722	47.722	0,60	28.633,20	0,90	42.949,80	0,30	14.316,60
8	Km131+245 / km 131+245	Completion of the works / Završetak radova	1	95.446	95.446	0,80	76.356,80	0,90	85.901,40	0,10	9.544,60
10	Km135+113 / km 135+113	Completion of the works / Završetak radova	1	141.842	141.842	0,80	113.473,60	0,90	127.657,80	0,10	14.184,20
11	Km138+933 / km 138+933	Completion of the works / Završetak radova	1	135.878	135.878	0,80	108.702,40	0,90	122.290,20	0,10	13.587,80
14	Km143+729 / km 143+729	Completion of the works / Završetak radova	1	82.587	82.587	0,80	66.069,60	0,90	74.328,30	0,10	8.258,70
16	Km157+444 / km 157+444	Completion of the works / Završetak radova	1	78.742	78.742	0,80	62.993,60	0,90	70.867,80	0,10	7.874,20
F	**Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture**										
I	**Relocation and protection of power installations-35kv / Izmeštanje i zaštita 35kV**										
3	km82+800 / km 82+800	Completion of the works / Završetak radova	1	26.591	26.591	0,70	18.613,70	0,75	19.943,25	0,05	1.329,55
II	**Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)**										
5	km80+600 / km 80+600	Completion of the works / Završetak radova	1	24.692	24.692	0,80	19.753,60	0,90	22.222,80	0,10	2.469,20
6	km81+800 / km 81+800	Completion of the works / Završetak radova	1	15.322	15.322	0,70	10.725,40	0,80	12.257,60	0,10	1.532,20
7	km82+000 / km 82+000	Completion of the works / Završetak radova	1	19.500	19.500	0,80	15.600,00	0,90	17.550,00	0,10	1.950,00
8	km83+420 / km 83+420	Completion of the works / Završetak radova	1	20.703	20.703	0,70	14.492,10	0,80	16.562,40	0,10	2.070,30
10	km98+168 / km 98+168	Completion of the works / Završetak radova	1	15.461	15.461	0,70	10.822,70	0,80	12.368,80	0,10	1.546,10

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
11	km102+771 / km 102+771	Completion of the works / Završetak radova	1	24.211	24.211	0,70	16.947,70	0,80	19.368,80	0,10	2.421,10
12	km103+049 / km 103+049	Completion of the works / Završetak radova	1	23.844	23.844	0,60	14.306,40	0,70	16.690,80	0,10	2.384,40
13	km116+386 / km 116+386	Completion of the works / Završetak radova	1	14.119	14.119	0,60	8.471,40	1,00	14.119,00	0,40	5.647,60
14	km118+527-km118+574 / km 118+527-km 118+574	Completion of the works / Završetak radova	1	28.364	28.364	0,60	17.018,40	0,65	18.436,60	0,05	1.418,20
III	**Relocation and protection of power installations-1kv / Izmeštanje i zaštita 1kV**										
4	km89+975 / km 89+975	Completion of the works / Završetak radova	1	8.306	8.306	0,70	5.814,20	0,80	6.644,80	0,10	830,60
5	km90+600 / km 90+600	Completion of the works / Završetak radova	1	12.574	12.574	0,80	10.059,20	0,85	10.687,90	0,05	628,70
6	km96+363 / km 96+363	Completion of the works / Završetak radova	1	6.647	6.647	0,80	5.317,60	0,85	5.649,95	0,05	332,35
7	km97+050 / km 97+050	Completion of the works / Završetak radova	1	9.357	9.357	0,80	7.485,60	0,85	7.953,45	0,05	467,85
8	km97+468 / km 97+468	Completion of the works / Završetak radova	1	7.179	7.179	0,80	5.743,20	0,85	6.102,15	0,05	358,95
9	km117+400-km117+850 / km 117+400-km 117+850	Completion of the works / Završetak radova	1	14.081	14.081	0,80	11.264,80	1,00	14.081,00	0,20	2.816,20
Summary / Ukupno (USD):					**26.601.912**		**20.360.512,44**		**22.187.196,04**		**1.826.683,60**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.07.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 02.07.2024

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Interlocking of the Novi Sad Passenger station and interstation distance belong to the Novi Sad / Signalno-sigurnosni uređaji u stanici Novi Sad putnička i međustanično rastojanje koje pripada Novom Sadu**										
A-1	**Indoor equipment in stations / Unutrašnja oprema u stanici**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	3.823.164	3.823.164	0,90	3.440.847,60	0,95	3.632.005,80	0,05	191.158,20
3	CTC-hardware / TK - hardver	station / Stanica	1	424.815	424.815	0,90	382.333,50	0,95	403.574,25	0,05	21.240,75
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	45.591	45.591	0,00	0,00	0,80	36.472,80	0,80	36.472,80
8	Power Box / Napojni orman	station / Stanica	1	2.144	2.144	0,90	1.929,60	0,95	2.036,80	0,05	107,20
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	505.540	505.540	0,90	454.986,00	0,95	480.263,00	0,05	25.277,00
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	80.456	80.456	0,90	72.410,40	0,95	76.433,20	0,05	4.022,80
A-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	1.321.939	1.321.939	0,90	1.189.745,10	0,95	1.255.842,05	0,05	66.096,95
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	1.074.745	1.074.745	0,90	967.270,50	0,95	1.021.007,75	0,05	53.737,25
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	635.756	635.756	0,90	572.180,40	0,95	603.968,20	0,05	31.787,80
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	6.275	6.275	0,90	5.647,50	0,95	5.961,25	0,05	313,75
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	761.798	761.798	0,90	685.618,20	0,95	723.708,10	0,05	38.089,90

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	122.026	122.026	0,90	109.823,40	0,95	115.924,70	0,05	6.101,30
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	9.006	9.006	0,90	8.105,40	0,95	8.555,70	0,05	450,30
A-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	696.666	696.666	0,90	626.999,40	0,95	661.832,70	0,05	34.833,30
2	cable accessries / Kablovski pribor	station / Stanica	1	77.406	77.406	0,90	69.665,40	0,95	73.535,70	0,05	3.870,30
3	Concrete foundation / Betonski temelj	station / Stanica	1	20.337	20.337	0,90	18.303,30	0,95	19.320,15	0,05	1.016,85
4	Grounding system / Sistem uzemljenja	station / Stanica	1	66.763	66.763	0,90	60.086,70	0,95	63.424,85	0,05	3.338,15
A-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signali	openline / Otvorena pruga	1	313.050	313.050	0,90	281.745,00	0,95	297.397,50	0,05	15.652,50
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	334	334	0,90	300,60	0,95	317,30	0,05	16,70
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	26.729	26.729	0,90	24.056,10	0,95	25.392,55	0,05	1.336,45
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	40.675	40.675	0,90	36.607,50	0,95	38.641,25	0,05	2.033,75
A-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	70.538	70.538	0,90	63.484,20	0,95	67.011,10	0,05	3.526,90
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	7.837	7.837	0,90	7.053,30	0,95	7.445,15	0,05	391,85
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	5.702	5.702	0,90	5.131,80	0,95	5.416,90	0,05	285,10

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Interlocking of the Sajlovo block station and interstation distance belong to the Sajlovo / Signalno-sigurnosni uređaji u stanici Sajlovo i međustanično rastojanje koje pripada Sajlovu**										
B-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	1.911.580	1.911.580	0,90	1.720.422,00	0,95	1.816.001,00	0,05	95.579,00
3	CTC-hardware / TK - hardver	station / Stanica	1	177.004	177.004	0,90	159.303,60	0,95	168.153,80	0,05	8.850,20
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	18.996	18.996	0,00	0,00	0,80	15.196,80	0,80	15.196,80
8	Power Box / Napojni orman	station / Stanica	1	892	892	0,90	802,80	0,95	847,40	0,05	44,60
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	210.640	210.640	0,90	189.576,00	0,95	200.108,00	0,05	10.532,00
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	33.523	33.523	0,90	30.170,70	0,95	31.846,85	0,05	1.676,15
B-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	550.807	550.807	0,90	495.726,30	0,95	523.266,65	0,05	27.540,35
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	447.810	447.810	0,90	403.029,00	0,95	425.419,50	0,05	22.390,50
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	264.898	264.898	0,90	238.408,20	0,95	251.653,10	0,05	13.244,90
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.613	2.613	0,90	2.351,70	0,95	2.482,35	0,05	130,65
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	264.513	264.513	0,90	238.061,70	0,95	251.287,35	0,05	13.225,65
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	50.843	50.843	0,90	45.758,70	0,95	48.300,85	0,05	2.542,15
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.752	3.752	0,90	3.376,80	0,95	3.564,40	0,05	187,60

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	290.277	290.277	0,90	261.249,30	0,95	275.763,15	0,05	14.513,85
	cable accessries / Kablovski pribor	station / Stanica	1	32.252	32.252	0,90	29.026,80	0,95	30.639,40	0,05	1.612,60
2	Concrete foundation / Betonski temelj	station / Stanica	1	8.473	8.473	0,90	7.625,70	0,95	8.049,35	0,05	423,65
B-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	98.667	197.334	1,90	187.467,30	1,95	192.400,65	0,05	4.933,35
B-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	70.541	141.082	1,90	134.027,90	1,95	137.554,95	0,05	3.527,05
B-7	**Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici**										
1	Dismantling of the existing devices / Demontaža postojećih signalno-sigurnosnih uređaja	station / Stanica	1	20.379	20.379	0,90	18.341,10	0,95	19.360,05	0,05	1.018,95
3	Dismantling of temporary interlokcing / Demontaža privremenog osiguranja	station / Stanica	1	20.379	20.379	0,50	10.189,50	0,70	14.265,30	0,20	4.075,80
B-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	18.158	18.158	0,90	16.342,20	0,95	17.250,10	0,05	907,90
B-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	130.437	130.437	0,90	117.393,30	0,95	123.915,15	0,05	6.521,85
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	139	139	0,90	125,10	0,95	132,05	0,05	6,95
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	11.136	11.136	0,90	10.022,40	0,95	10.579,20	0,05	556,80
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	16.947	16.947	0,90	15.252,30	0,95	16.099,65	0,05	847,35

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	29.390	29.390	0,90	26.451,00	0,95	27.920,50	0,05	1.469,50
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	3.264	3.264	0,90	2.937,60	0,95	3.100,80	0,05	163,20
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.375	2.375	0,90	2.137,50	0,95	2.256,25	0,05	118,75
B-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	6.869	13.738	1,90	13.051,10	1,95	13.394,55	0,05	343,45
B-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	7.524	15.048	1,90	14.295,60	1,95	14.671,80	0,05	376,20
C	**Interlocking of the Rumenka station and interstation distance belong to the Rumenka / Signalno-sigurnosni uređaji u stanici Rumenka i međustanično rastojanje koje pripada Rumenci**										
C-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	1.401.825	1.401.825	0,90	1.261.642,50	0,95	1.331.733,75	0,05	70.091,25
3	CTC-hardware / TK - hardver	station / Stanica	1	129.802	129.802	0,90	116.821,80	0,95	123.311,90	0,05	6.490,10
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	13.929	13.929	0,00	0,00	0,80	11.143,20	0,80	11.143,20
8	Power Box / Napojni orman	station / Stanica	1	654	654	0,90	588,60	0,95	621,30	0,05	32,70
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	154.470	154.470	0,90	139.023,00	0,95	146.746,50	0,05	7.723,50
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	24.583	24.583	0,90	22.124,70	0,95	23.353,85	0,05	1.229,15
C-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	403.925	403.925	0,90	363.532,50	0,95	383.728,75	0,05	20.196,25
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	328.394	328.394	0,90	295.554,60	0,95	311.974,30	0,05	16.419,70
3	Video monitoring and controlling of points lever position / Video nadzor i kontrola položaja poluga skretnica	station / Stanica	1	36.698	36.698	0,90	33.028,20	0,95	34.863,10	0,05	1.834,90
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	194.258	194.258	0,90	174.832,20	0,95	184.545,10	0,05	9.712,90

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	1.917	1.917	0,90	1.725,30	0,95	1.821,15	0,05	95,85
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	193.975	193.975	0,90	174.577,50	0,95	184.276,25	0,05	9.698,75
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	37.285	37.285	0,90	33.556,50	0,95	35.420,75	0,05	1.864,25
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.751	2.751	0,90	2.475,90	0,95	2.613,45	0,05	137,55
C-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	212.869	212.869	0,90	191.582,10	0,95	202.225,55	0,05	10.643,45
	cable accessries / Kablovski pribor	station / Stanica	1	23.652	23.652	0,90	21.286,80	0,95	22.469,40	0,05	1.182,60
2	Concrete foundation / Betonski temelj	station / Stanica	1	6.214	6.214	0,90	5.592,60	0,95	5.903,30	0,05	310,70
3	Grounding system / Sistem uzemljenja	station / Stanica	1	20.399	20.399	0,90	18.359,10	0,95	19.379,05	0,05	1.019,95
C-8	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	95.654	95.654	0,90	86.088,60	0,95	90.871,30	0,05	4.782,70
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	101	101	0,90	90,90	0,95	95,95	0,05	5,05

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	8.166	8.166	0,90	7.349,40	0,95	7.757,70	0,05	408,30
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	12.428	12.428	0,90	11.185,20	0,95	11.806,60	0,05	621,40
C-9	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	21.552	21.552	0,90	19.396,80	0,95	20.474,40	0,05	1.077,60
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	2.394	2.394	0,90	2.154,60	0,95	2.274,30	0,05	119,70
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.742	1.742	0,90	1.567,80	0,95	1.654,90	0,05	87,10
D	**Interlocking of the Kisač station and interstation distance belong to the Kisač / Signalno-sigurnosni uređaji u stanici Kisač i međustanično rastojanje koje pripada Kisaču**										
D-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	1.146.948	1.146.948	0,90	1.032.253,20	0,95	1.089.600,60	0,05	57.347,40
3	CTC-hardware / TK - hardver	station / Stanica	1	106.202	106.202	0,90	95.581,80	0,95	100.891,90	0,05	5.310,10
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	11.397	11.397	0,00	0,00	0,80	9.117,60	0,80	9.117,60
8	Power Box / Napojni orman	station / Stanica	1	535	535	0,90	481,50	0,95	508,25	0,05	26,75
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	126.384	126.384	0,90	113.745,60	0,95	120.064,80	0,05	6.319,20
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	20.113	20.113	0,90	18.101,70	0,95	19.107,35	0,05	1.005,65
D-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	330.484	330.484	0,90	297.435,60	0,95	313.959,80	0,05	16.524,20
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	268.684	268.684	0,90	241.815,60	0,95	255.249,80	0,05	13.434,20
3	Video monitoring and controlling of points lever position / Video nadzor i kontrola položaja poluga skretnica	station / Stanica	1	30.026	30.026	0,90	27.023,40	0,95	28.524,70	0,05	1.501,30

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	158.938	158.938	0,90	143.044,20	0,95	150.991,10	0,05	7.946,90
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	1.568	1.568	0,90	1.411,20	0,95	1.489,60	0,05	78,40
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	30.506	30.506	0,90	27.455,40	0,95	28.980,70	0,05	1.525,30
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.251	2.251	0,90	2.025,90	0,95	2.138,45	0,05	112,55
D-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	174.166	174.166	0,90	156.749,40	0,95	165.457,70	0,05	8.708,30
2	cable accessries / Kablovski pribor	station / Stanica	1	19.351	19.351	0,90	17.415,90	0,95	18.383,45	0,05	967,55
3	Concrete foundation / Betonski temelj	station / Stanica	1	5.084	5.084	0,90	4.575,60	0,95	4.829,80	0,05	254,20
D-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	10.894	10.894	0,90	9.804,60	0,95	10.349,30	0,05	544,70
D-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	78.262	78.262	0,90	70.435,80	0,95	74.348,90	0,05	3.913,10
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	83	83	0,90	74,70	0,95	78,85	0,05	4,15
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	6.681	6.681	0,90	6.012,90	0,95	6.346,95	0,05	334,05
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	10.168	10.168	0,90	9.151,20	0,95	9.659,60	0,05	508,40
D-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	17.634	17.634	0,90	15.870,60	0,95	16.752,30	0,05	881,70

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	1.958	1.958	0,90	1.762,20	0,95	1.860,10	0,05	97,90
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.424	1.424	0,90	1.281,60	0,95	1.352,80	0,05	71,20
E	**Interlocking of the Stepanovićevo station and interstation distance belong to the Stepanovićevo / Signalno-sigurnosni uređaji u stanici Stepanovićevo i međustanično rastojanje koje pripada Stepanovićevu**										
E-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	1.401.825	1.401.825	0,90	1.261.642,50	0,95	1.331.733,75	0,05	70.091,25
3	CTC-hardware / TK - hardver	station / Stanica	1	129.802	129.802	0,90	116.821,80	0,95	123.311,90	0,05	6.490,10
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	13.929	13.929	0,00	0,00	0,80	11.143,20	0,80	11.143,20
8	Power Box / Napojni orman	station / Stanica	1	654	654	0,90	588,60	0,95	621,30	0,05	32,70
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	154.470	154.470	0,90	139.023,00	0,95	146.746,50	0,05	7.723,50
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	24.583	24.583	0,90	22.124,70	0,95	23.353,85	0,05	1.229,15
E-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	403.925	403.925	0,90	363.532,50	0,95	383.728,75	0,05	20.196,25
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	328.394	328.394	0,90	295.554,60	0,95	311.974,30	0,05	16.419,70
3	Video monitoring and controlling of points lever position / Video nadzor i kontrola položaja poluga skretnica	station / Stanica	1	36.698	36.698	0,90	33.028,20	0,95	34.863,10	0,05	1.834,90
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	194.258	194.258	0,90	174.832,20	0,95	184.545,10	0,05	9.712,90
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	1.917	1.917	0,90	1.725,30	0,95	1.821,15	0,05	95,85
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	193.975	193.975	0,90	174.577,50	0,95	184.276,25	0,05	9.698,75

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	37.285	37.285	0,90	33.556,50	0,95	35.420,75	0,05	1.864,25
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.751	2.751	0,90	2.475,90	0,95	2.613,45	0,05	137,55
E-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	212.869	212.869	0,90	191.582,10	0,95	202.225,55	0,05	10.643,45
2	cable accessries / Kablovski pribor	station / Stanica	1	23.652	23.652	0,90	21.286,80	0,95	22.469,40	0,05	1.182,60
3	Concrete foundation / Betonski temelj	station / Stanica	1	6.214	6.214	0,90	5.592,60	0,95	5.903,30	0,05	310,70
4	Grounding system / Sistem uzemljenja	station / Stanica	1	20.399	20.399	0,90	18.359,10	0,95	19.379,05	0,05	1.019,95
E-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	13.316	13.316	0,90	11.984,40	0,95	12.650,20	0,05	665,80
E-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	95.654	95.654	0,90	86.088,60	0,95	90.871,30	0,05	4.782,70
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	101	101	0,90	90,90	0,95	95,95	0,05	5,05
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	8.166	8.166	0,90	7.349,40	0,95	7.757,70	0,05	408,30
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	12.428	12.428	0,90	11.185,20	0,95	11.806,60	0,05	621,40
E-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	21.552	21.552	0,90	19.396,80	0,95	20.474,40	0,05	1.077,60
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	2.394	2.394	0,90	2.154,60	0,95	2.274,30	0,05	119,70
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.742	1.742	0,90	1.567,80	0,95	1.654,90	0,05	87,10

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	**Interlocking of the Zmajevo station and interstation distance belong to the Zmajevo / Signalno-sigurnosni uređaji u stanici Zmajevo i međustanično rastojanje koje pripada Zmejevu**										
F-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	1.274.386	1.274.386	0,90	1.146.947,40	0,95	1.210.666,70	0,05	63.719,30
3	CTC-hardware / TK - hardver	station / Stanica	1	118.003	118.003	0,90	106.202,70	0,95	112.102,85	0,05	5.900,15
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	12.663	12.663	0,00	0,00	0,80	10.130,40	0,80	10.130,40
8	Power Box / Napojni orman	station / Stanica	1	595	595	0,90	535,50	0,95	565,25	0,05	29,75
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	140.426	140.426	0,90	126.383,40	0,95	133.404,70	0,05	7.021,30
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	22.347	22.347	0,90	20.112,30	0,95	21.229,65	0,05	1.117,35
F-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	367.205	367.205	0,90	330.484,50	0,95	348.844,75	0,05	18.360,25
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	298.539	298.539	0,90	268.685,10	0,95	283.612,05	0,05	14.926,95
3	Video monitoring and controlling of points lever position / Video nadzor i kontrola položaja poluga skretnica	station / Stanica	1	33.362	33.362	0,90	30.025,80	0,95	31.693,90	0,05	1.668,10
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	176.598	176.598	0,90	158.938,20	0,95	167.768,10	0,05	8.829,90
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	1.742	1.742	0,90	1.567,80	0,95	1.654,90	0,05	87,10
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	176.341	176.341	0,90	158.706,90	0,95	167.523,95	0,05	8.817,05

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	33.895	33.895	0,90	30.505,50	0,95	32.200,25	0,05	1.694,75
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.501	2.501	0,90	2.250,90	0,95	2.375,95	0,05	125,05
F-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	193.518	193.518	0,90	174.166,20	0,95	183.842,10	0,05	9.675,90
2	cable accessries / Kablovski pribor	station / Stanica	1	21.501	21.501	0,90	19.350,90	0,95	20.425,95	0,05	1.075,05
3	Concrete foundation / Betonski temelj	station / Stanica	1	5.649	5.649	0,90	5.084,10	0,95	5.366,55	0,05	282,45
4	Grounding system / Sistem uzemljenja	station / Stanica	1	18.544	18.544	0,90	16.689,60	0,95	17.616,80	0,05	927,20
F-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	12.104	12.104	0,90	10.893,60	0,95	11.498,80	0,05	605,20
F-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	86.957	86.957	0,90	78.261,30	0,95	82.609,15	0,05	4.347,85
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	92	92	0,90	82,80	0,95	87,40	0,05	4,60
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	7.424	7.424	0,90	6.681,60	0,95	7.052,80	0,05	371,20
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	11.298	11.298	0,90	10.168,20	0,95	10.733,10	0,05	564,90
F-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	19.594	19.594	0,90	17.634,60	0,95	18.614,30	0,05	979,70
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	2.176	2.176	0,90	1.958,40	0,95	2.067,20	0,05	108,80
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.583	1.583	0,90	1.424,70	0,95	1.503,85	0,05	79,15

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G	**Interlocking of the New Vrbas station and interstation distance belong to the New Vrbas / Signalno-sigurnosni uređaji u stanici Vrbas nova i međustanično rastojanje koje pripada Vrbas novoj**										
G-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	2.039.019	2.039.019	0,90	1.835.117,10	0,95	1.937.068,05	0,05	101.950,95
3	CTC-hardware / TK - hardver	station / Stanica	1	188.805	188.805	0,90	169.924,50	0,95	179.364,75	0,05	9.440,25
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	20.262	20.262	0,00	0,00	0,80	16.209,60	0,80	16.209,60
8	Power Box / Napojni orman	station / Stanica	1	952	952	0,90	856,80	0,95	904,40	0,05	47,60
9	Power Panel / Napojni uređaj	station / Stanica	1	207.091	207.091	0,90	186.381,90	0,95	196.736,45	0,05	10.354,55
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	224.684	224.684	0,90	202.215,60	0,95	213.449,80	0,05	11.234,20
11	Video monitoring and controlling of points lever position / Video nadzor i kontrola položaja poluga skretnica	station / Stanica	1	8.938	8.938	0,90	8.044,20	0,95	8.491,10	0,05	446,90
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	29.798	29.798	0,90	26.818,20	0,95	28.308,10	0,05	1.489,90
G-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	705.033	705.033	0,90	634.529,70	0,95	669.781,35	0,05	35.251,65
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	477.663	477.663	0,90	429.896,70	0,95	453.779,85	0,05	23.883,15
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.788	2.788	0,90	2.509,20	0,95	2.648,60	0,05	139,40
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	282.147	282.147	0,90	253.932,30	0,95	268.039,65	0,05	14.107,35
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	54.233	54.233	0,90	48.809,70	0,95	51.521,35	0,05	2.711,65
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	4.002	4.002	0,90	3.601,80	0,95	3.801,90	0,05	200,10

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	309.629	309.629	0,90	278.666,10	0,95	294.147,55	0,05	15.481,45
2	cable accessries / Kablovski pribor	station / Stanica	1	34.402	34.402	0,90	30.961,80	0,95	32.681,90	0,05	1.720,10
3	Concrete foundation / Betonski temelj	station / Stanica	1	9.038	9.038	0,90	8.134,20	0,95	8.586,10	0,05	451,90
4	Grounding system / Sistem uzemljenja	station / Stanica	1	29.672	29.672	0,90	26.704,80	0,95	28.188,40	0,05	1.483,60
G-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	212.119	212.119	0,90	190.907,10	0,95	201.513,05	0,05	10.605,95
G-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	105.244	210.488	1,90	199.963,60	1,95	205.225,80	0,05	5.262,20
G-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	75.244	150.488	1,90	142.963,60	1,95	146.725,80	0,05	3.762,20
G-7	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	19.368	19.368	0,80	15.494,40	0,90	17.431,20	0,10	1.936,80
G-8	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	139.133	139.133	0,90	125.219,70	0,95	132.176,35	0,05	6.956,65
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	147	147	0,90	132,30	0,95	139,65	0,05	7,35
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	11.879	11.879	0,90	10.691,10	0,95	11.285,05	0,05	593,95
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	18.077	18.077	0,90	16.269,30	0,95	17.173,15	0,05	903,85

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G-9	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	31.350	31.350	0,90	28.215,00	0,95	29.782,50	0,05	1.567,50
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	3.482	3.482	0,90	3.133,80	0,95	3.307,90	0,05	174,10
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.534	2.534	0,90	2.280,60	0,95	2.407,30	0,05	126,70
G-10	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	7.327	14.654	1,90	13.921,30	1,95	14.287,65	0,05	366,35
G-11	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	8.025	16.050	1,90	15.247,50	1,95	15.648,75	0,05	401,25
H	**Interlocking of the Lovćenac station and interstation distance belong to the Lovćenac / Signalno-sigurnosni uređaji u stanici Lovćenac i međustanično rastojanje koje pripada Lovćencu**										
H-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	15.196	15.196	0,00	0,00	0,80	12.156,80	0,80	12.156,80
8	Power Box / Napojni orman	station / Stanica	1	714	714	0,90	642,60	0,95	678,30	0,05	35,70
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	26.817	26.817	0,90	24.135,30	0,95	25.476,15	0,05	1.340,85
H-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	440.646	440.646	0,00	0,00	0,90	396.581,40	0,90	396.581,40
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	358.246	358.246	0,90	322.421,40	0,95	340.333,70	0,05	17.912,30
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.091	2.091	0,90	1.881,90	0,95	1.986,45	0,05	104,55
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	211.610	211.610	0,90	190.449,00	0,95	201.029,50	0,05	10.580,50

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	40.675	40.675	0,50	20.337,50	0,85	34.573,75	0,35	14.236,25
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.002	3.002	0,50	1.501,00	0,85	2.551,70	0,35	1.050,70
H-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	232.221	232.221	0,90	208.998,90	0,95	220.609,95	0,05	11.611,05
3	Concrete foundation / Betonski temelj	station / Stanica	1	6.778	6.778	0,90	6.100,20	0,95	6.439,10	0,05	338,90
H-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	159.089	159.089	0,90	143.180,10	0,95	151.134,55	0,05	7.954,45
H-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	78.933	157.866	1,90	149.972,70	1,95	153.919,35	0,05	3.946,65
H-6	Installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	56.432	112.864	1,90	107.220,80	1,95	110.042,40	0,05	2.821,60
H-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	14.526	14.526	0,80	11.620,80	0,90	13.073,40	0,10	1.452,60
H-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	104.349	104.349	0,00	0,00	0,90	93.914,10	0,90	93.914,10
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	111	111	0,80	88,80	0,95	105,45	0,15	16,65

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	8.909	8.909	0,90	8.018,10	0,95	8.463,55	0,05	445,45
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	13.557	13.557	0,50	6.778,50	0,80	10.845,60	0,30	4.067,10
H-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	23.512	23.512	0,90	21.160,80	0,95	22.336,40	0,05	1.175,60
H-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.495	10.990	1,00	5.495,00	1,50	8.242,50	0,50	2.747,50
H-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	6.019	12.038	1,00	6.019,00	1,80	10.834,20	0,80	4.815,20
I	**Interlocking of the Bačka Topola station and interstation distance belong to the Bačka Topola / Signalno-sigurnosni uređaji u stanici Bačka Topola i međustanično rastojanje koje pripada Bačkoj Topoli**										
I-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
8	Power Box / Napojni orman	station / Stanica	1	1.429	1.429	0,90	1.286,10	0,95	1.357,55	0,05	71,45
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	53.636	53.636	0,90	48.272,40	0,95	50.954,20	0,05	2.681,80

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	881.293	881.293	0,00	0,00	0,90	793.163,70	0,90	793.163,70
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	4.183	4.183	0,90	3.764,70	0,95	3.973,85	0,05	209,15
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	423.221	423.221	0,90	380.898,90	0,95	402.059,95	0,05	21.161,05
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	81.351	81.351	0,50	40.675,50	0,80	65.080,80	0,30	24.405,30
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	6.004	6.004	0,50	3.002,00	0,80	4.803,20	0,30	1.801,20
I-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	464.444	464.444	0,90	417.999,60	0,95	441.221,80	0,05	23.222,20
3	Concrete foundation / Betonski temelj	station / Stanica	1	13.557	13.557	0,80	10.845,60	0,95	12.879,15	0,15	2.033,55
4	Grounding system / Sistem uzemljenja	station / Stanica	1	44.508	44.508	0,90	40.057,20	0,95	42.282,60	0,05	2.225,40
I-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	157.868	315.736	1,00	157.868,00	1,50	236.802,00	0,50	78.934,00
I-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	112.866	225.732	1,00	112.866,00	1,90	214.445,40	0,90	101.579,40
I-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	29.053	29.053	0,80	23.242,40	0,90	26.147,70	0,10	2.905,30

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	208.700	208.700	0,00	0,00	0,90	187.830,00	0,90	187.830,00
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	223	223	0,80	178,40	0,90	200,70	0,10	22,30
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	17.819	17.819	0,90	16.037,10	0,95	16.928,05	0,05	890,95
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	27.116	27.116	0,50	13.558,00	0,75	20.337,00	0,25	6.779,00
I-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	47.025	47.025	0,90	42.322,50	0,95	44.673,75	0,05	2.351,25
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	5.224	5.224	0,80	4.179,20	0,90	4.701,60	0,10	522,40
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	3.801	3.801	0,90	3.420,90	0,95	3.610,95	0,05	190,05
I-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	10.991	21.982	1,80	19.783,80	1,90	20.882,90	0,10	1.099,10
I-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	12.038	24.076	1,80	21.668,40	1,90	22.872,20	0,10	1.203,80
J	**Interlocking of the Žednik station and interstation distance belong to the Žednik / Signalno-sigurnosni uređaji u stanici Žednik i međustanično rastojanje koje pripada Žedniku**										
J-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	16.462	16.462	0,00	0,00	0,80	13.169,60	0,80	13.169,60
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	29.052	29.052	0,90	26.146,80	0,95	27.599,40	0,05	1.452,60

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	477.367	477.367	0,00	0,00	0,90	429.630,30	0,90	429.630,30
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	388.101	388.101	0,90	349.290,90	0,95	368.695,95	0,05	19.405,05
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.265	2.265	0,90	2.038,50	0,95	2.151,75	0,05	113,25
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	229.244	229.244	0,90	206.319,60	0,95	217.781,80	0,05	11.462,20
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	44.065	44.065	0,50	22.032,50	0,80	35.252,00	0,30	13.219,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.251	3.251	0,50	1.625,50	0,80	2.600,80	0,30	975,30
J-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	251.573	251.573	0,90	226.415,70	0,95	238.994,35	0,05	12.578,65
2	Concrete foundation / Betonski temelj	station / Stanica	1	7.343	7.343	0,80	5.874,40	0,95	6.975,85	0,15	1.101,45
3	Grounding system / Sistem uzemljenja	station / Stanica	1	24.108	24.108	0,90	21.697,20	0,95	22.902,60	0,05	1.205,40
J-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	113.045	113.045	0,00	0,00	0,90	101.740,50	0,90	101.740,50
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	120	120	0,80	96,00	0,90	108,00	0,10	12,00

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	9.651	9.651	0,90	8.685,90	0,94	9.071,94	0,04	386,04
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	14.687	14.687	0,50	7.343,50	0,80	11.749,60	0,30	4.406,10
J-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	25.471	25.471	0,90	22.923,90	0,96	24.452,16	0,06	1.528,26
K	**Interlocking of the Naumovićevo station and interstation distance belong to the Naumovićevo / Signalno-sigurnosni uređaji u stanici Naumovićevo i međustanično rastojanje koje pripada Naumovićevu**										
K-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	17.728	17.728	0,00	0,00	0,80	14.182,40	0,80	14.182,40
8	Power Box / Napojni orman	station / Stanica	1	832	832	0,90	748,80	0,95	790,40	0,05	41,60
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	31.287	31.287	0,90	28.158,30	0,95	29.722,65	0,05	1.564,35
K-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	514.086	514.086	0,00	0,00	0,90	462.677,40	0,90	462.677,40
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.440	2.440	0,90	2.196,00	0,95	2.318,00	0,05	122,00
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	246.879	246.879	0,90	222.191,10	0,95	234.535,05	0,05	12.343,95

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	47.454	47.454	0,50	23.727,00	0,75	35.590,50	0,25	11.863,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.501	3.501	0,50	1.750,50	0,75	2.625,75	0,25	875,25
K-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	270.926	270.926	0,90	243.833,40	0,95	257.379,70	0,05	13.546,30
3	Concrete foundation / Betonski temelj	station / Stanica	1	7.908	7.908	0,80	6.326,40	0,90	7.117,20	0,10	790,80
K-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	92.089	184.178	1,80	165.760,20	1,95	179.573,55	0,15	13.813,35
K-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	65.839	131.678	1,80	118.510,20	1,95	128.386,05	0,15	9.875,85
K-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	121.741	121.741	0,00	0,00	0,90	109.566,90	0,90	109.566,90
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	129	129	0,80	103,20	0,90	116,10	0,10	12,90
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	10.394	10.394	0,90	9.354,60	0,95	9.874,30	0,05	519,70
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	15.817	15.817	0,00	0,00	0,50	7.908,50	0,50	7.908,50

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	27.431	27.431	0,90	24.687,90	0,95	26.059,45	0,05	1.371,55
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	3.047	3.047	0,90	2.742,30	0,95	2.894,65	0,05	152,35
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.217	2.217	0,90	1.995,30	0,95	2.106,15	0,05	110,85
K-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	6.411	12.822	1,70	10.898,70	1,90	12.180,90	0,20	1.282,20
K-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	7.022	14.044	1,70	11.937,40	1,90	13.341,80	0,20	1.404,40
L	**Interlocking of the Subotica station and interstation distance belong to the Subotica / Signalno-sigurnosni uređaji u stanici Subotica i međustanično rastojanje koje pripada Subotici**										
L-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
12	Cable distribution frame / Ram završnog kablovskog razvodnika	station / Stanica	1	181.028	181.028	0,90	162.925,20	0,95	171.976,60	0,05	9.051,40
L-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	2.974.365	2.974.365	0,00	0,00	0,50	1.487.182,50	0,50	1.487.182,50
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	14.119	14.119	0,80	11.295,20	0,85	12.001,15	0,05	705,95
L-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	1.567.499	1.567.499	0,90	1.410.749,10	0,95	1.489.124,05	0,05	78.374,95
3	Concrete foundation / Betonski temelj	station / Stanica	1	45.759	45.759	0,90	41.183,10	0,95	43.471,05	0,05	2.287,95
L-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	1.073.856	1.073.856	0,70	751.699,20	0,95	1.020.163,20	0,25	268.464,00
L-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	532.806	1.065.612	0,30	159.841,80	0,60	319.683,60	0,30	159.841,80
L-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	380.927	761.854	0,30	114.278,10	0,60	228.556,20	0,30	114.278,10

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	753	753	0,80	602,40	0,90	677,70	0,10	75,30
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	60.141	60.141	0,80	48.112,80	0,90	54.126,90	0,10	6.014,10
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	91.519	91.519	0,50	45.759,50	0,75	68.639,25	0,25	22.879,75
L-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	158.712	158.712	0,90	142.840,80	0,95	150.776,40	0,05	7.935,60
2	cable accessries / Kablovski pribor	openline / Otvorena pruga	1	17.634	17.634	0,90	15.870,60	0,95	16.752,30	0,05	881,70
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	12.831	12.831	0,90	11.547,90	0,95	12.189,45	0,05	641,55
L-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	40.632	81.264	0,50	20.316,00	0,70	28.442,40	0,20	8.126,40
L-13	Dismantling of the existing devices in the open line / Demontaža postojećih uređaja na otvorenoj pruzi	openline / Otvorena pruga	1	19.007	19.007	0,75	14.255,25	0,80	15.205,60	0,05	950,35
Summary / Ukupno (USD):					**116.510.191**		**88.294.908,40**		**95.309.092,80**		**7.014.183,90**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.07.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 02/07/24

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Draft line side copper cables / PREDLOŽENI PRUŽNI BAKARNI KABL**										
1	New line side cable STA-PV-Material / NOV PRUŽNI KABL STA-PV - Materijal	Completion of the procument / Završetak nabavke	1	5.704.858	5.704.858	0,50	2.852.429,00	0,75	4.278.643,50	0,25	1.426.214,50
2	New line side cable STA-PV-Work / NOV PRUŽNI KABL STA-PV - Radovi	Completion of the works / Završetak radova	1	398.103	398.103	0,00	0,00	0,30	119.430,90	0,30	119.430,90
B	**Dispatching and railway devices and local cable networks / DISPEČERSKI I PRUŽNI UREĐAJI I LOKALNA KABLOVSKA MREŽA**										
29	APB Telephones-Work / APB TELEFONI-Radovi	set / komplet	1	97.003	97.003	0,30	29.100,90	0,60	58.201,80	0,30	29.100,90
30	Temporary radio network / PRIVREMENE RADIO MREŽE	set / komplet	1	48.327	48.327	0,20	9.665,40	0,80	38.661,60	0,60	28.996,20
31	Local network - material / Lokalna mreža - materijal	set / komplet	1	394.357	394.357	0,90	354.921,30	1,00	394.357,00	0,10	39.435,70
32	Local network - works / Lokalna mreža - radovi	set / komplet	1	125.652	125.652	0,50	62.826,00	0,70	87.956,40	0,20	25.130,40
36	Transmission system / PRENOSNI SISTEM	set / komplet	1	433.020	433.020	0,50	216.510,00	0,80	346.416,00	0,30	129.906,00
C	**Optical cables and transition system of noncritical systems / OPTIČKI KABLOVI I PRENOSNI SISTEM NEKRITIČNIH SISTEMA**										
1	Cable route - Material / KABLOVSKE TRASE - Materijal	set / komplet	1	261.645	261.645	0,90	235.480,50	1,00	261.645,00	0,10	26.164,50
2	Cable route - Work / KABLOVSKE TRASE - Radovi	set / komplet	1	161.721	161.721	0,80	129.376,80	0,90	145.548,90	0,10	16.172,10

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Civil works on Cable route for optical cables laying to ETS NOVI SAD and ETS VRBAS - Material / GRAĐEVINSKI RADOVI NA KABLOVSKIM TRASAMA ZA POLAGANjE OPTIČKIH KABLOVA DO EVP Novi Sad i EVP Vrbas - Materijal	set / komplet	1	18.825	18.825	0,80	15.060,00	0,90	16.942,50	0,10	1.882,50
4	Civil works on Cable route for optical cables laying to ETS NOVI SAD and ETS VRBAS - Work / GRAĐEVINSKI RADOVI NA KABLOVSKIM TRASAMA ZA POLAGANjE OPTIČKIH KABLOVA DO EVP Novi Sad i EVP Vrbas - Radovi	set / komplet	1	95.025	95.025	0,80	76.020,00	0,90	85.522,50	0,10	9.502,50
5	Cable plant - Material / KABLOVSKO POSTROJENjE - Materijal	set / komplet	1	1.138.175	1.138.175	0,85	967.448,75	1,00	1.138.175,00	0,15	170.726,25
6	Cable plant - Work / KABLOVSKO POSTROJENjE - Radovi	set / komplet	1	555.826	555.826	0,70	389.078,20	0,80	444.660,80	0,10	55.582,60
8	Subregional station equipment-Novi Sad / OPREMA SUBREGIONALNE STANICE-Novi Sad	set / komplet	1	160.649	160.649	0,85	136.551,65	1,00	160.649,00	0,15	24.097,35
9	Subregional station equipment-Vrbas / OPREMA SUBREGIONALNE STANICE-Vrbas	set / komplet	1	103.406	103.406	0,80	82.724,80	1,00	103.406,00	0,20	20.681,20
10	Subregional station equipment-Backa Topola / OPREMA SUBREGIONALNE STANICE-Bačka Topola	set / komplet	1	103.406	103.406	0,80	82.724,80	1,00	103.406,00	0,20	20.681,20
11	Subregional station equipment-Subotica / OPREMA SUBREGIONALNE STANICE-Subotica	set / komplet	1	160.310	160.310	0,85	136.263,50	1,00	160.310,00	0,15	24.046,50
12	Entire section / CELA SEKCIJA	set / komplet	1	460.728	460.728	0,20	92.145,60	1,00	460.728,00	0,80	368.582,40

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Design of telecommunication System in stations and stopping places / PROJEKAT TELEKOMUNIKACIONIH SISTEMA U STANICAMA I STAJALIŠTIMA**										
D-1	**Index volume / OPŠTA SVESKA**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	300.590	300.590	0,30	90.177,00	0,80	240.472,00	0,50	150.295,00
4	VoIP communication system-Work / VoIP KOMUNIKACIONI SISTEM-Radovi	set / komplet	1	1.542.452	1.542.452	0,00	0,00	0,50	771.226,00	0,50	771.226,00
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	188.505	188.505	0,70	131.953,50	1,00	188.505,00	0,30	56.551,50
8	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	239.880	239.880	0,50	119.940,00	0,70	167.916,00	0,20	47.976,00
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	72.175	72.175	0,70	50.522,50	1,00	72.175,00	0,30	21.652,50
11	Clock system-Material / SATNI SISTEM-Materijal	set / komplet	1	50.945	50.945	0,90	45.850,50	1,00	50.945,00	0,10	5.094,50
13	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	50.945	50.945	0,85	43.303,25	1,00	50.945,00	0,15	7.641,75
15	Software package avis-Material / SOFTVERSKI PAKET AVIS-Materijal	set / komplet	1	50.945	50.945	0,85	43.303,25	1,00	50.945,00	0,15	7.641,75
21	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	65.517	65.517	0,70	45.861,90	1,00	65.517,00	0,30	19.655,10
23	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	50.945	50.945	0,70	35.661,50	1,00	50.945,00	0,30	15.283,50
D-2	**Location NOVI SAD / LOKACIJA NOVI SAD**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	60.626	60.626	0,90	54.563,40	1,00	60.626,00	0,10	6.062,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	1.664.498	1.664.498	0,90	1.498.048,20	1,00	1.664.498,00	0,10	166.449,80
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	134.536	134.536	0,80	107.628,80	0,90	121.082,40	0,10	13.453,60
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	70.688	70.688	0,80	56.550,40	1,00	70.688,00	0,20	14.137,60
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	529.557	529.557	0,80	423.645,60	1,00	529.557,00	0,20	105.911,40
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	41.584	41.584	0,80	33.267,20	0,90	37.425,60	0,10	4.158,40
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	206.606	206.606	0,80	165.284,80	1,00	206.606,00	0,20	41.321,20
11	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	104.293	104.293	0,90	93.863,70	1,00	104.293,00	0,10	10.429,30
13	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	280.541	280.541	0,90	252.486,90	1,00	280.541,00	0,10	28.054,10
14	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	5.103	5.103	0,80	4.082,40	0,90	4.592,70	0,10	510,30
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	5.628	5.628	0,80	4.502,40	1,00	5.628,00	0,20	1.125,60
16	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	1.484	1.484	0,70	1.038,80	0,80	1.187,20	0,10	148,40
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	9.274	9.274	0,80	7.419,20	1,00	9.274,00	0,20	1.854,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
18	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	1.677	1.677	0,70	1.173,90	0,80	1.341,60	0,10	167,70
20	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	108.818	108.818	0,70	76.172,60	0,80	87.054,40	0,10	10.881,80
21	Fixed fire alarm system with fire existinguishing management -Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA -Materijal	set / komplet	1	40.580	40.580	0,80	32.464,00	1,00	40.580,00	0,20	8.116,00
23	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.575	1.575	0,80	1.260,00	1,00	1.575,00	0,20	315,00
24	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	542	542	0,70	379,40	0,80	433,60	0,10	54,20
25	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	2.617	2.617	0,80	2.093,60	1,00	2.617,00	0,20	523,40
26	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	528	528	0,50	264,00	0,80	422,40	0,30	158,40
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,80	4.414,40	1,00	5.518,00	0,20	1.103,60
33	Equipment for connection to existing intranet / OPREMA ZA POVEZIVANjE NA POSTOJEĆI INTRANET-Materijal	set / komplet	1	153.534	153.534	0,00	0,00	1,00	153.534,00	1,00	153.534,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
35	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Materijal	set / komplet	1	19.830	19.830	0,90	17.847,00	1,00	19.830,00	0,10	1.983,00
36	Subregional station equipment - Common communication network - Work / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Radovi	set / komplet	1	3.564	3.564	0,80	2.851,20	0,90	3.207,60	0,10	356,40
37	Subregional station equipment - Video surveillance system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Materijal	set / komplet	1	446.575	446.575	0,80	357.260,00	1,00	446.575,00	0,20	89.315,00
38	Subregional station equipment - Video surveillance system-Work / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Radovi	set / komplet	1	1.270	1.270	0,70	889,00	0,90	1.143,00	0,20	254,00
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0,80	25.904,80	1,00	32.381,00	0,20	6.476,20
40	Subregional station equipment - Public address system-Work / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Radovi	set / komplet	1	1.070	1.070	0,70	749,00	0,90	963,00	0,20	214,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
41	Subregional station equipment - Enviromental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0,80	5.092,80	1,00	6.366,00	0,20	1.273,20
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0,80	6.647,20	1,00	8.309,00	0,20	1.661,80
D-3	**Location SAJLOVO / LOKACIJA SAJLOVO**										
1	Main cable routes - Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	10.913	10.913	0,80	8.730,40	1,00	10.913,00	0,20	2.182,60
2	Main cable routes - Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	12.689	12.689	0,80	10.151,20	0,90	11.420,10	0,10	1.268,90
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	64.579	64.579	0,90	58.121,10	1,00	64.579,00	0,10	6.457,90
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	11.766	11.766	0,70	8.236,20	0,90	10.589,40	0,20	2.353,20
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,80	3.045,60	1,00	3.807,00	0,20	761,40
6	VoIP communication system-Work / VoIP KOMUNIKACIONI SISTEM-Radovi	set / komplet	1	2.799	2.799	0,00	0,00	0,50	1.399,50	0,50	1.399,50
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	51.165	51.165	0,80	40.932,00	1,00	51.165,00	0,20	10.233,00
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	2.773	2.773	0,00	0,00	0,40	1.109,20	0,40	1.109,20

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	3.002	3.002	0,90	2.701,80	1,00	3.002,00	0,10	300,20
10	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	379	379	0,00	0,00	0,40	151,60	0,40	151,60
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.103	14.103	0,80	11.282,40	1,00	14.103,00	0,20	2.820,60
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057	0,80	12.845,60	1,00	16.057,00	0,20	3.211,40
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	38.064	38.064	0,80	30.451,20	1,00	38.064,00	0,20	7.612,80
17	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,80	4.660,80	1,00	5.826,00	0,20	1.165,20
18	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,00	0,00	0,40	296,00	0,40	296,00
D-4	**Automatic fire detection / AUTOMATSKA DOJAVA POŽARA**										
2	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	5.601	5.601	0,60	3.360,60	0,80	4.480,80	0,20	1.120,20
D-5	**Location RUMENKA / LOKACIJA RUMENKA**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	10.913	10.913	0,80	8.730,40	0,90	9.821,70	0,10	1.091,30
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	12.689	12.689	0,80	10.151,20	0,90	11.420,10	0,10	1.268,90
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	64.579	64.579	0,90	58.121,10	1,00	64.579,00	0,10	6.457,90

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	11.766	11.766	0,60	7.059,60	0,90	10.589,40	0,30	3.529,80
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,80	3.045,60	1,00	3.807,00	0,20	761,40
6	VoIP communication system-Work / VoIP KOMUNIKACIONI SISTEM-Radovi	set / komplet	1	2.799	2.799	0,00	0,00	0,50	1.399,50	0,50	1.399,50
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	51.165	51.165	0,80	40.932,00	1,00	51.165,00	0,20	10.233,00
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	2.773	2.773	0,00	0,00	0,40	1.109,20	0,40	1.109,20
9	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	3.002	3.002	0,90	2.701,80	1,00	3.002,00	0,10	300,20
10	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	379	379	0,00	0,00	0,40	151,60	0,40	151,60
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.103	14.103	0,80	11.282,40	1,00	14.103,00	0,20	2.820,60
12	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	3.394	3.394	0,60	2.036,40	0,80	2.715,20	0,20	678,80
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057	0,80	12.845,60	1,00	16.057,00	0,20	3.211,40
14	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.859	2.859	0,60	1.715,40	0,80	2.287,20	0,20	571,80
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	37.810	37.810	0,80	30.248,00	1,00	37.810,00	0,20	7.562,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
16	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	11.483	11.483	0,60	6.889,80	0,80	9.186,40	0,20	2.296,60
17	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,80	4.660,80	1,00	5.826,00	0,20	1.165,20
18	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,00	0,00	0,50	370,00	0,50	370,00
D-6	**Location KISAC / LOKACIJA KISAČ**										
2	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	13.541	13.541	0,90	12.186,90	1,00	13.541,00	0,10	1.354,10
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	241.738	241.738	0,90	217.564,20	1,00	241.738,00	0,10	24.173,80
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	43.201	43.201	0,80	34.560,80	0,90	38.880,90	0,10	4.320,10
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,80	3.045,60	1,00	3.807,00	0,20	761,40
7	VoIP communication system-Work / VoIP KOMUNIKACIONI SISTEM-Radovi	set / komplet	1	2.799	2.799	0,00	0,00	0,50	1.399,50	0,50	1.399,50
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	218.528	218.528	0,80	174.822,40	1,00	218.528,00	0,20	43.705,60
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.696	14.696	0,00	0,00	0,40	5.878,40	0,40	5.878,40
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	111.553	111.553	0,80	89.242,40	1,00	111.553,00	0,20	22.310,60
11	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	7.773	7.773	0,50	3.886,50	0,70	5.441,10	0,20	1.554,60
12	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	66.272	66.272	0,90	59.644,80	1,00	66.272,00	0,10	6.627,20

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
13	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	5.198	5.198	0,00	0,00	0,40	2.079,20	0,40	2.079,20
14	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	178.444	178.444	0,85	151.677,40	1,00	178.444,00	0,15	26.766,60
15	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	1.654	1.654	0,00	0,00	0,30	496,20	0,30	496,20
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129	0,80	14.503,20	1,00	18.129,00	0,20	3.625,80
17	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.350	4.350	0,70	3.045,00	0,80	3.480,00	0,10	435,00
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.740	16.740	0,80	13.392,00	1,00	16.740,00	0,20	3.348,00
19	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.998	2.998	0,70	2.098,60	0,80	2.398,40	0,10	299,80
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	42.263	42.263	0,80	33.810,40	1,00	42.263,00	0,20	8.452,60
21	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	13.655	13.655	0,70	9.558,50	0,80	10.924,00	0,10	1.365,50
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,80	4.660,80	1,00	5.826,00	0,20	1.165,20
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,00	0,00	0,50	370,00	0,50	370,00
24	Audio-visual-information software (AVIS)-Material / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Materijal	set / komplet	1	14.858	14.858	0,00	0,00	1,00	14.858,00	1,00	14.858,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-7	**Location STEPANOVICEVO / LOKACIJA STEPANOVIĆEVO**										
2	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	13.881	13.881	0,80	11.104,80	1,00	13.881,00	0,20	2.776,20
3	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	16.365	16.365	0,80	13.092,00	0,90	14.728,50	0,10	1.636,50
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	249.801	249.801	0,90	224.820,90	1,00	249.801,00	0,10	24.980,10
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	47.370	47.370	0,70	33.159,00	0,90	42.633,00	0,20	9.474,00
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,80	3.045,60	1,00	3.807,00	0,20	761,40
7	VoIP communication system-Work / VoIP KOMUNIKACIONI SISTEM-Radovi	set / komplet	1	2.799	2.799	0,00	0,00	0,50	1.399,50	0,50	1.399,50
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	220.899	220.899	0,80	176.719,20	1,00	220.899,00	0,20	44.179,80
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.785	14.785	0,00	0,00	0,40	5.914,00	0,40	5.914,00
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	125.174	125.174	0,80	100.139,20	1,00	125.174,00	0,20	25.034,80
11	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	11.771	11.771	0,50	5.885,50	0,80	9.416,80	0,30	3.531,30
12	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	65.414	65.414	0,90	58.872,60	1,00	65.414,00	0,10	6.541,40
13	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	5.072	5.072	0,00	0,00	0,40	2.028,80	0,40	2.028,80
14	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	192.995	192.995	0,85	164.045,75	1,00	192.995,00	0,15	28.949,25

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
15	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	3.447	3.447	0,00	0,00	0,40	1.378,80	0,40	1.378,80
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.159	14.159	0,80	11.327,20	1,00	14.159,00	0,20	2.831,80
17	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	3.416	3.416	0,50	1.708,00	0,80	2.732,80	0,30	1.024,80
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057	0,80	12.845,60	1,00	16.057,00	0,20	3.211,40
19	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.859	2.859	0,50	1.429,50	0,80	2.287,20	0,30	857,70
21	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	12.399	12.399	0,50	6.199,50	0,80	9.919,20	0,30	3.719,70
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,80	4.660,80	1,00	5.826,00	0,20	1.165,20
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,00	0,00	0,50	370,00	0,50	370,00
24	Audio-visual-information software (AVIS)-Material / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Materijal	set / komplet	1	14.858	14.858	0,00	0,00	1,00	14.858,00	1,00	14.858,00
D-8	**Location ZMAJEVO / LOKACIJA ZMAJEVO**										
2	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	12.862	12.862	0,90	11.575,80	1,00	12.862,00	0,10	1.286,20
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	245.916	245.916	0,90	221.324,40	1,00	245.916,00	0,10	24.591,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	44.482	44.482	0,70	31.137,40	0,90	40.033,80	0,20	8.896,40
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,80	3.045,60	1,00	3.807,00	0,20	761,40
7	VoIP communication system-Work / VoIP KOMUNIKACIONI SISTEM-Radovi	set / komplet	1	2.799	2.799	0,00	0,00	0,50	1.399,50	0,50	1.399,50
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	218.815	218.815	0,80	175.052,00	1,00	218.815,00	0,20	43.763,00
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.722	14.722	0,00	0,00	0,30	4.416,60	0,30	4.416,60
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	114.750	114.750	0,80	91.800,00	1,00	114.750,00	0,20	22.950,00
12	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	56.720	56.720	0,90	51.048,00	1,00	56.720,00	0,10	5.672,00
13	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	4.499	4.499	0,00	0,00	0,30	1.349,70	0,30	1.349,70
14	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	185.778	185.778	0,85	157.911,30	1,00	185.778,00	0,15	27.866,70
15	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	2.322	2.322	0,00	0,00	0,30	696,60	0,30	696,60
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129	0,80	14.503,20	1,00	18.129,00	0,20	3.625,80
17	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.350	4.350	0,50	2.175,00	0,80	3.480,00	0,30	1.305,00
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.613	16.613	0,80	13.290,40	1,00	16.613,00	0,20	3.322,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	42.519	42.519	0,80	34.015,20	1,00	42.519,00	0,20	8.503,80
21	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	13.675	13.675	0,50	6.837,50	0,80	10.940,00	0,30	4.102,50
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,80	4.660,80	1,00	5.826,00	0,20	1.165,20
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,00	0,00	0,50	370,00	0,50	370,00
24	Audio-visual-information software (AVIS)-Material / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Materijal	set / komplet	1	14.858	14.858	0,00	0,00	1,00	14.858,00	1,00	14.858,00
D-9	**Location VRBAS / LOKACIJA VRBAS NOVA**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	25.132	25.132	0,60	15.079,20	1,00	25.132,00	0,40	10.052,80
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	31.650	31.650	0,60	18.990,00	0,90	28.485,00	0,30	9.495,00
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	441.466	441.466	0,90	397.319,40	1,00	441.466,00	0,10	44.146,60
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	65.546	65.546	0,50	32.773,00	0,90	58.991,40	0,40	26.218,40
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	50.703	50.703	0,80	40.562,40	1,00	50.703,00	0,20	10.140,60
6	VoIP communication system-Work / VoIP KOMUNIKACIONI SISTEM-Radovi	set / komplet	1	20.376	20.376	0,00	0,00	0,50	10.188,00	0,50	10.188,00
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	279.596	279.596	0,80	223.676,80	1,00	279.596,00	0,20	55.919,20

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	21.447	21.447	0,00	0,00	0,30	6.434,10	0,30	6.434,10
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	105.503	105.503	0,80	84.402,40	1,00	105.503,00	0,20	21.100,60
10	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	8.968	8.968	0,40	3.587,20	0,70	6.277,60	0,30	2.690,40
11	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	109.641	109.641	0,90	98.676,90	1,00	109.641,00	0,10	10.964,10
12	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	8.766	8.766	0,00	0,00	0,40	3.506,40	0,40	3.506,40
13	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	331.416	331.416	0,85	281.703,60	1,00	331.416,00	0,15	49.712,40
14	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	5.379	5.379	0,00	0,00	0,40	2.151,60	0,40	2.151,60
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129	0,80	14.503,20	1,00	18.129,00	0,20	3.625,80
16	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.350	4.350	0,40	1.740,00	0,70	3.045,00	0,30	1.305,00
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	22.908	22.908	0,80	18.326,40	1,00	22.908,00	0,20	4.581,60
18	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	4.161	4.161	0,40	1.664,40	0,70	2.912,70	0,30	1.248,30
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	71.263	71.263	0,80	57.010,40	1,00	71.263,00	0,20	14.252,60
20	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	18.471	18.471	0,40	7.388,40	0,70	12.929,70	0,30	5.541,30
21	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.614	1.614	0,80	1.291,20	1,00	1.614,00	0,20	322,80
22	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	550	550	0,40	220,00	0,70	385,00	0,30	165,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
23	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	8.975	8.975	0,80	7.180,00	1,00	8.975,00	0,20	1.795,00
24	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,00	0,00	0,50	370,00	0,50	370,00
25	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,80	4.414,40	1,00	5.518,00	0,20	1.103,60
27	Audio-visual-information software (AVIS)-Material / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Materijal	set / komplet	1	14.858	14.858	0,00	0,00	1,00	14.858,00	1,00	14.858,00
31	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Materijal	set / komplet	1	9.914	9.914	0,80	7.931,20	1,00	9.914,00	0,20	1.982,80
32	Subregional station equipment - Common communication network - Work / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Radovi	set / komplet	1	3.564	3.564	0,00	0,00	0,50	1.782,00	0,50	1.782,00
33	Subregional station equipment - Video surveillance system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Materijal	set / komplet	1	278.445	278.445	0,80	222.756,00	1,00	278.445,00	0,20	55.689,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
34	Subregional station equipment - Video surveillance system-Work / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Radovi	set / komplet	1	888	888	0,00	0,00	0,50	444,00	0,50	444,00
35	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0,80	25.904,80	1,00	32.381,00	0,20	6.476,20
36	Subregional station equipment - Public address system-Work / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Radovi	set / komplet	1	1.070	1.070	0,00	0,00	0,50	535,00	0,50	535,00
37	Subregional station equipment - Enviromental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0,80	5.092,80	1,00	6.366,00	0,20	1.273,20
38	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0,80	6.647,20	1,00	8.309,00	0,20	1.661,80
D-12	**Location BACKA TOPOLA / LOKACIJA BAČKA TOPOLA**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	23.030	23.030	0,80	18.424,00	1,00	23.030,00	0,20	4.606,00
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	481.365	481.365	0,90	433.228,50	1,00	481.365,00	0,10	48.136,50

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	50.703	50.703	0,70	35.492,10	1,00	50.703,00	0,30	15.210,90
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	378.150	378.150	0,80	302.520,00	1,00	378.150,00	0,20	75.630,00
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	189.048	189.048	0,80	151.238,40	1,00	189.048,00	0,20	37.809,60
11	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	90.537	90.537	0,90	81.483,30	1,00	90.537,00	0,10	9.053,70
13	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	302.195	302.195	0,85	256.865,75	1,00	302.195,00	0,15	45.329,25
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	26.838	26.838	0,80	21.470,40	1,00	26.838,00	0,20	5.367,60
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	20.702	20.702	0,80	16.561,60	1,00	20.702,00	0,20	4.140,40
23	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.614	1.614	0,80	1.291,20	1,00	1.614,00	0,20	322,80
25	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	8.444	8.444	0,80	6.755,20	1,00	8.444,00	0,20	1.688,80
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,80	4.414,40	1,00	5.518,00	0,20	1.103,60
29	Audio-visual-information software (AVIS)-Material / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Materijal	set / komplet	1	14.858	14.858	0,00	0,00	1,00	14.858,00	1,00	14.858,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
35	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Materijal	set / komplet	1	9.914	9.914	0,80	7.931,20	1,00	9.914,00	0,20	1.982,80
37	Subregional station equipment - Video surveillance system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Materijal	set / komplet	1	278.445	278.445	0,80	222.756,00	1,00	278.445,00	0,20	55.689,00
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0,80	25.904,80	1,00	32.381,00	0,20	6.476,20
41	Subregional station equipment - Enviromental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0,80	5.092,80	1,00	6.366,00	0,20	1.273,20
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0,80	6.647,20	1,00	8.309,00	0,20	1.661,80
D-15	**Location SUBOTICA / LOKACIJA SUBOTICA**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	72.514	72.514	0,80	58.011,20	1,00	72.514,00	0,20	14.502,80
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	901.179	901.179	0,85	766.002,15	1,00	901.179,00	0,15	135.176,85
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	84.061	84.061	0,80	67.248,80	1,00	84.061,00	0,20	16.812,20

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-17	**OPEN GREEN FIELD Location / OPEN GREEN FIELDLOKACIJE**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	3.882	3.882	0,80	3.105,60	1,00	3.882,00	0,20	776,40
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	43.696	43.696	0,90	39.326,40	1,00	43.696,00	0,10	4.369,60
5	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	12.129	12.129	0,80	9.703,20	1,00	12.129,00	0,20	2.425,80
6	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	1.170	1.170	0,00	0,00	0,30	351,00	0,30	351,00
7	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	57.928	57.928	0,80	46.342,40	1,00	57.928,00	0,20	11.585,60
9	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	1.281	1.281	0,90	1.152,90	1,00	1.281,00	0,10	128,10
10	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	125	125	0,00	0,00	0,30	37,50	0,30	37,50
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	6.163	6.163	0,80	4.930,40	1,00	6.163,00	0,20	1.232,60
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	9.339	9.339	0,80	7.471,20	1,00	9.339,00	0,20	1.867,80
17	FIXED FIRE ALARM system WITH FIRE EXSTINGUISHING MANAGEMENT-Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA-Materijal	set / komplet	1	24.694	24.694	0,80	19.755,20	1,00	24.694,00	0,20	4.938,80
19	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	4.975	4.975	0,80	3.980,00	1,00	4.975,00	0,20	995,00
20	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,00	0,00	0,50	370,00	0,50	370,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	**RADIO systems / RADIO SISTEMI**										
E-3	**NOVI SAD RAILWAY STATION / Stanica Novi Sad**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	7.488	7.488	0,90	6.739,20	1,00	7.488,00	0,10	748,80
E-5	**SAJLOVO Location / LOKACIJA Sajlovo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,90	167.556,60	1,00	186.174,00	0,10	18.617,40
E-6	**RUMENKA RAILWAY STATION / STANICA Rumenka**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,90	167.556,60	1,00	186.174,00	0,10	18.617,40
E-7	**KISAC RAILWAY STATION / STANICA Kisač**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,90	167.556,60	1,00	186.174,00	0,10	18.617,40
E-9	**STEPANOVICEVO RAILWAY STATION / STANICA Stepanovićevo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,90	167.556,60	1,00	186.174,00	0,10	18.617,40
E-10	**ZMAJEVO RAILWAY STATION / STANICA Zmajevo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	189.109	189.109	0,90	170.198,10	1,00	189.109,00	0,10	18.910,90

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-12	**BACKO DOBRO POLJE Location / LOKACIJA Bačko Dobro Polje**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,90	2.349,00	1,00	2.610,00	0,10	261,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,90	149.544,90	1,00	166.161,00	0,10	16.616,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,90	216.951,30	1,00	241.057,00	0,10	24.105,70
E-13	**VRBAS NOVA RAILWAY STATION / STANICA Vrbas Nova**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	9.839	9.839	0,90	8.855,10	1,00	9.839,00	0,10	983,90
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	370.831	370.831	0,90	333.747,90	1,00	370.831,00	0,10	37.083,10
E-15	**VRBAS ATAR Location / LOKACIJA Vrbas Atar**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,00	0,00	0,70	1.827,00	0,70	1.827,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,80	132.928,80	1,00	166.161,00	0,20	33.232,20
E-19	**BACKA TOPOLA RAILWAY STATION / STANICA Bačka Topola**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	8.461	8.461	0,00	0,00	0,60	5.076,60	0,60	5.076,60
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	370.831	370.831	0,80	296.664,80	0,90	333.747,90	0,10	37.083,10

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-22	**ZEDNIK RAILWAY STATION / STANICA Žednik**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,50	2.299,00	0,80	3.678,40	0,30	1.379,40
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,80	148.939,20	0,90	167.556,60	0,10	18.617,40
E-25	**NAUMOVICEVO RAILWAY STATION / STANICA Naumovićevo**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,00	0,00	0,60	2.758,80	0,60	2.758,80
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,80	148.939,20	0,90	167.556,60	0,10	18.617,40
E-28	**SUBOTICA RAILWAY STATION / STANICA Subotica**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	15.573	15.573	0,00	0,00	0,40	6.229,20	0,40	6.229,20
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	370.831	370.831	0,85	315.206,35	0,90	333.747,90	0,05	18.541,55
Summary / Ukupno (USD):					**71.650.868**		**52.429.652,50**		**58.593.490,90**		**6.163.838,40**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.07.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 02.07

13. Mechanical installations and works / Mašinske instalacije i radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Novi Sad railway station / Železnička stanica Novi Sad**										
H	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	2	32.142	64.284	1,60	51.427,20	1,90	61.069,80	0,30	9.642,60
Summary / Ukupno (USD)					**2.610.409**		**553.412,80**		**563.055,40**		**9.642,60**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 02.02.2024.

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : _____

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Road traffic signalization and equipment from Novi Sad to Bačka Topola / Putna saobraćajna signalizacija i oprema od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	23	28.882	664.286	2,90	83.757,80	4,70	135.745,40	1,80	51.987,60
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebia) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	20	21.427	428.540	13,30	284.979,10	14,15	303.192,05	0,85	18.212,95
C	Road traffic in the course of works from Novi Sad to Bačka Topola / Saobraćajna signalizacija za vreme izvođenja radova od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	14	4.668	65.352	4,10	19.138,80	4,90	22.873,20	0,80	3.734,40
D	Road traffic in the course of works from Bačka Topola to the State border (Kelebia) / Saobraćajna signalizacija za vreme izvođenja radova od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	10	6.642	66.420	7,50	49.815,00	8,10	53.800,20	0,60	3.985,20
Summary / Ukupno (USD)					**1.371.233**		**437.690,70**		**515.610,85**		**77.920,15**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 02.07.2024.

Approved By Supervisor/ Nadzorni Organ: Kjefatut 371 4080 21

Date/Datum : 02.07.2024

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**landscaping of platforms and platform canopies in Lovćenac railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Lovćenac**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	118.853	237.706	1,00	118.853,00	1,20	142.623,60	0,20	23.770,60
K	**landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	198.498	396.996	1,10	218.347,80	1,30	258.047,40	0,20	39.699,60
M	**landscaping of platforms and platform canopies in Naumovićevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Naumovićevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	143.500	287.000	1,49	213.815,00	1,55	222.425,00	0,06	8.610,00
N	**landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	4	270.009	1.080.036	3,56	961.232,04	3,68	993.633,12	0,12	32.401,08
P	**Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke**										
	Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke	Completion of works / Završetak radova	1	22.080.000	22.080.000	0,87	19.209.600,00	0,88	19.430.400,00	0,01	220.800,00
Summary / Ukupno (USD)					**34.360.084**		**28.060.573,29**		**28.385.854,57**		**325.281,28**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 02.07.2024.

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921

Горан С. Тешевић
дипл. инж. грађ.
лиценца број 441M04323

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 02.07.2024

Br. licence: